Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-CD4 **Date: 31-05-2018**

1. TEST REPORT ON COARSE AGGREGATE:

Sub: Testing of Coarse Aggregate used in Dense Graded Bituminous Macadam.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**26.81%**	Not more than 27.00 % for DBM
2.	Combined Flakiness and Elongation index, %	**26.04%**	Not more than 35.0 %
3.	Water absorption, %	**0.39 %**	Not more than 2.0 %
4.	Specific gravity	**2.60**	-------
5.	Soundness	**6.97 %**	Max. 12 % in Sodium Sulphate

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NZ/QC/YPD/T&F-W4/2018-19/P3-DM16

Date: 04-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**98.30**	90-100
19.0	**84.05**	71-95
13.20	**76.20**	56-80
4.75	**52.10**	38-54
2.36	**35.40**	28-42
0.300	**18.25**	7-21
0.075	**7.50**	2-8

KIRAN. R
M.E, (Civil-Engg)

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

16

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS16

Date: 05-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1158**	900
2	Marshall Flow at 60°C, mm.	**3.28**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

17

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM17

Date: 05-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.51 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**97.20**	90-100
19.0	**89.15**	71-95
13.20	**76.45**	56-80
4.75	**51.05**	38-54
2.36	**37.60**	28-42
0.300	**19.35**	7-21
0.075	**6.85**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS17

Date: 06-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1148**	900
2	Marshall Flow at 60°C, mm.	**3.25**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM18

Date: 07-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**96.45**	90-100
19.0	**84.25**	71-95
13.20	**79.05**	56-80
4.75	**53.60**	38-54
2.36	**38.15**	28-42
0.300	**16.30**	7-21
0.075	**6.80**	2-8

KIRAN. R
M.E. (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS18

Date: 08-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1192**	900
2	Marshall Flow at 60°C, mm.	**3.34**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM19 Date: 08-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.50 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**99.05**	90-100
19.0	**84.15**	71-95
13.20	**78.25**	56-80
4.75	**52.60**	38-54
2.36	**34.20**	28-42
0.300	**18.50**	7-21
0.075	**6.75**	2-8

KIRAN. R
M.E, (Civil-Engg)
For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

22

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS19

Date: 09-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1185**	900
2	Marshall Flow at 60°C, mm.	**3.32**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

23

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DM20

Date: 11-06-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Dense Graded Bituminous Macadam.**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **4.53 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-10 of MORTH Specfications-2013 DBM (Grading - 2)
37.5	**100**	100
26.5	**97.35**	90-100
19.0	**85.15**	71-95
13.20	**77.05**	56-80
4.75	**51.30**	38-54
2.36	**34.70**	28-42
0.300	**16.85**	7-21
0.075	**6.40**	2-8

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-DS20 **Date: 12-06-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for DBM mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of DBM (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Dense Bituminous Macadam, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1196**	900
2	Marshall Flow at 60°C, mm.	**3.35**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-BB1 Date: 14-05-2018

1. TEST REPORT ON BITUMEN SAMPLE:

Sub: Testing of Bitumen sample VG-30 Grade used in Bituminous Concrete.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

Technical Reference: Ministry of Road Transport and Highways, V Revision, 2013 and IS 73: 1992.

TABLE 1.1 ;

SL No	Details	Test Results	Requirements as per I.S 73 –1992 Specifications
1.	Penetration at 25^0 C	**52.00^0 C**	Min. 45
2.	Ductility Value at 25^0 C	**116 cm**	40
3.	Flash point	**232^0 C**	Minimum 220^0 C
4.	Softening point	**51.70^0 C**	Min. 47

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-CB1 **Date: 14-05-2018**

1. TEST REPORT ON COARSE AGGREGATE:

Sub: Testing of Coarse Aggregate used in Bituminous Concrete.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TABLE 1.1 ;

SL No	Test conducted	Test Results	Tests Conforms to IS 2386(Part I to IV)– 1963 (Reaffirmed on 2002) & Requirements as per IS:383-1970 & M.o.R.T.H Specification, V Revision -2013.
1.	Aggregate Impact Value	**23.14 %**	Not more than 24.00 %
2.	Combined Flakiness and Elongation index, %	**25.78 %**	Not more than 35.0 %
3.	Water absorption, %	**0.36 %**	Not more than 2.0 %
4.	Specific gravity	**2.58**	-------
5.	Soundness	**6.09 %**	Max. 12 % in Sodium Sulphate

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-BC1 **Date: 16-05-2018**

1.TEST REPORT ON BITUMINOUS MIXES :

(BITUMEN EXTRACTION TEST & GRADATION TEST)

Sub: To determine the percentage of bitumen and gradation for BC mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

A. Type of Construction : **Bituminous Concrete**

1. The bitumen content obtained after subjecting the sample for Bitumen Extraction test = **5.43 %**

2. **Gradation Test**

TABLE 1.1

Sieve Size, mm	Percent by Weight passing the Sieve from the sample supplied (Obtained Gradation)	Gradation requirement as per Table 500-17 of MORTH Specfications-2013 BC (Grading - 2)
19.0	**100**	100
13.2	**97.25**	90-100
9.5	**85.15**	70-88
4.75	**68.40**	53-71
2.36	**52.60**	42-58
1.18	**45.10**	34-48
0.600	**35.05**	26-38
0.300	**22.50**	18-28
0.150	**17.80**	12-20
0.075	**9.15**	4-10

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Newzen Consultants Bangalore

NZ/QC/YPD/T&F-W4/2018-19/P3-BS1 Date: 17-05-2018

1.TEST REPORT ON BITUMINOUS MIXES :

(STABILITY OF BITUMINOUS MIX)

Sub: To determine the stability of bituminous mix for BC mix sample.

{Project*: **Package-3** 1.Improvements to Roads And Drains at 4th ,5th, 6th ,7th Cross Road at Judicial Layout in ward no.04. 2.Improvements to Roads And Drains at 2nd ,3rd 4th and 5th 6th 7th main roads at Judicial Layout in ward no.04. 3.Improvements to Roads And Drains SFS , B sector opposite RTO Shopping Complex in ward no 04. 4Improvements to Roads And Drains main and cross of Someshwara nagara in ward no 04. 5.Improvements to Roads And Drains balance main and cross roads of B sector in ward no 04.}

Ref.: Material testing/PMC/17-18,

Report Required for: Assistant Executive Engineer,
Yelahanka Project Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: Sri. BB Umesha (M/s SMLP Constructions & Asphalt).

TEST RESULTS

Table 1: Properties of BC (Gr-2) Mix

Sl. No.	Test Property	*Test results obtained by Marshall method	Requirements of Bituminous Concrete, Grade-2 as per M.o.R.T&H (V Revision)-2013 Specifications
1	Marshall Stability (75 blows) (At 60°C), kgs.	**1345**	900
2	Marshall Flow at 60°C, mm.	**3.45**	2.0 - 4.0

KIRAN. R
M.E, (Civil-Engg)

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com